

Grantee: Iowa

Grant: B-21-DZ-19-0001

July 1, 2024 thru September 30, 2024 Performance

Grant Number: B-21-DZ-19-0001	Obligation Date:	Award Date:
Grantee Name: Iowa	Contract End Date: 09/28/2028	Review by HUD: Original - In Progress
Grant Award Amount: \$57,566,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$57,566,000.00	Estimated PI/RL Funds: \$0.00	
Total Budget: \$57,566,000.00		

Disasters:

Declaration Number

FEMA-4557-IA

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$200,000.00	\$57,176,000.00
Total Budget	\$200,000.00	\$57,176,000.00
Total Obligated	\$200,000.00	\$57,176,000.00
Total Funds Drawdown	\$4,212,434.30	\$7,250,720.05
Program Funds Drawdown	\$4,212,434.30	\$7,250,720.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,212,434.30	\$7,250,720.05
HUD Identified Most Impacted and Distressed	\$3,598,060.02	\$5,303,094.81
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
ALBURNETT, CITY OF	\$ 0.00	\$ 0.00
DYSART, CITY OF	\$ 0.00	\$ 1,491.00
ELY, CITY OF	\$ 0.00	\$ 0.00
Heartland Energy Consultants LLC	\$ 0.00	\$ 36,574.99
Heartland Energy Consultants LLC	\$ 21,641.67	\$ 21,641.67
Iowa Department of Agriculture and Land Stewardship	\$ 0.00	\$ 0.00
Iowa Department of Economic Development	\$ 0.00	\$ 0.00
Iowa Economic Development Authority	\$ 50,000.00	\$ 422,801.00



Linn County	\$ 3,450.00	\$ 27,117.50
MOUNT VERNON	\$ 0.00	\$ 0.00
Marshalltown	\$ 169,437.00	\$ 861,980.00
BELLE PLAINE, CITY OF	\$ 199,481.11	\$ 358,478.46
STATE CENTER, CITY OF	\$ 433.00	\$ 433.00
TAMA, CITY OF	\$ 0.00	\$ 1,654.00
Tallgrass Archaeology LLC	\$ 1,305.00	\$ 3,915.00
Town of Marion	\$ 46,325.00	\$ 109,298.00
WALKER, TOWN OF	\$ 143,912.49	\$ 152,759.99
Benton County	\$ 7,689.24	\$ 7,689.24
CENTRAL CITY, IOWA	\$ 0.00	\$ 0.00
CITY OF ATKINS	\$ 218,655.60	\$ 612,736.01
CITY OF CENTER POINT	\$ 3,291,013.60	\$ 4,449,897.10
Cedar Rapids	\$ 59,090.59	\$ 182,253.09
City of Hiawatha	\$ 0.00	\$ 0.00
City of Norway	\$ 0.00	\$ 0.00

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	70.00%	92.58%	12.30%
Overall Benefit Amount	\$38,437,165.20	\$50,473,871.00	\$6,751,475.15
Limit on Public Services	\$8,634,900.00	\$0.00	\$0.00
Limit on Admin/Planning	\$11,513,200.00	\$2,655,764.00	\$484,932.66
Limit on Admin	\$2,878,300.00	\$2,655,764.00	\$484,932.66
Most Impacted and Distressed	\$46,052,800.00	\$49,383,489.20	\$5,303,094.81
Mitigation Set-aside	\$7,509,000.00	\$7,552,365.00	\$12,100.24

Overall Progress Narrative:

Executive Summary
2020 CDBG-DR Quarter Ending 9/30/2024

The State of Iowa received a grant agreement for \$57,566,000 effective September 28, 2022, with funding appropriated under PL 117-43 and awarded under grant agreement B-21-DZ-19-0001.

The State's Action Plan prioritizes unmet housing needs along with infrastructure, mitigation, and administration.

This eighth quarter of the grant, the State reviewed compliance on projects. The State awarded one MFNC project in Belle Plaine.

As of the conclusion of the eighth quarter of this grant, the State has obligated \$57,176,000 of \$57,566,000.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
21-DZ Administration, Administration	\$72,946.67	\$2,655,764.00	\$484,932.66
21-DZ Housing, Housing	\$4,130,532.39	\$47,357,871.00	\$6,753,687.15
21-DZ Infrastructure, Infrastructure	\$8,955.24	\$7,552,365.00	\$12,100.24
9999, Restricted Balance	\$0.00	(\$57,566,000.00)	\$0.00

Grantee Program Summary



Owner-Occupied Rehabilitation

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 2,500,000.00	\$ 0.00	\$ 2,500,000.00	\$ 0.00	\$ 0.00
B-21-DZ-19-0001	\$ 0.00	\$ 2,500,000.00	\$ 0.00	\$ 2,500,000.00	\$ 0.00	\$ 0.00

Generators for Critical Facilities

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 1,685,000.00	\$ 0.00	\$ 1,332,000.00	\$ 0.00	\$ 353,000.00
B-21-DZ-19-0001	\$ 0.00	\$ 1,685,000.00	\$ 0.00	\$ 1,332,000.00	\$ 0.00	\$ 353,000.00

New Resilient Affordable Rental Housing

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 21,055,109.00	\$ 0.00	\$ 17,840,008.00	\$ 0.00	\$ 3,215,101.00
B-21-DZ-19-0001	\$ 0.00	\$ 21,055,109.00	\$ 0.00	\$ 17,840,008.00	\$ 0.00	\$ 3,215,101.00

Infrastructure in Support of Housing

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 3,965,019.00	\$ 0.00	\$ 3,965,019.00	\$ 0.00	\$ 0.00
B-21-DZ-19-0001	\$ 0.00	\$ 3,965,019.00	\$ 0.00	\$ 3,965,019.00	\$ 0.00	\$ 0.00

New Resilient Affordable Single-Family Housing

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 19,837,743.00	\$ 0.00	\$ 16,794,486.00	\$ 0.00	\$ 3,043,257.00
B-21-DZ-19-0001	\$ 0.00	\$ 19,837,743.00	\$ 0.00	\$ 16,794,486.00	\$ 0.00	\$ 3,043,257.00

Tree Canopy and Tree Replanting

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 5,867,365.00	\$ 0.00	\$ 4,827,365.00	\$ 0.00	\$ 1,040,000.00
B-21-DZ-19-0001	\$ 0.00	\$ 5,867,365.00	\$ 0.00	\$ 4,827,365.00	\$ 0.00	\$ 1,040,000.00

Activities

Project # / 21-DZ Administration / Administration



Grantee Activity Number: 20-ADMIN-001-185
Activity Title: Heartland Energy Consultants, LLC

Activity Type: Administration	Activity Status: Under Way
Project Number: 21-DZ Administration	Project Title: Administration
Projected Start Date: 09/01/2023	Projected End Date: 08/31/2026
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective: N/A	Responsible Organization: Heartland Energy Consultants LLC

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$50,000.00	\$198,558.00
Total Budget	\$50,000.00	\$198,558.00
Total Obligated	\$50,000.00	\$198,558.00
Total Funds Drawdown	\$21,641.67	\$21,641.67
Program Funds Drawdown	\$21,641.67	\$21,641.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$21,641.67	\$21,641.67
Heartland Energy Consultants LLC	\$21,641.67	\$21,641.67
Most Impacted and Distressed Expended	\$17,313.34	\$17,313.34
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 Providing Home Energy Rating System (HERS) rating services supporting IEDA Community Development Block Grant (CDBG) projects.

Amendment #1: Increased the budget by \$50K and amended the scope of work to include National Green Building Standard Certifications. 8/19/2024

Location Description:

Activity Progress Narrative:
 Increased the budget by \$50K and amended the scope of work to include National Green Building Standard Certifications. Working with subrecipients and their developers on HERS modeling and NGBS compliance.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: 20-ADMIN-002-185

Activity Title: IDALS

Activity Type:

Administration

Project Number:

21-DZ Administration

Projected Start Date:

07/01/2024

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

06/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Iowa Department of Agriculture and Land

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$80,000.00
Total Budget	\$0.00	\$80,000.00
Total Obligated	\$0.00	\$80,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The parties have entered into this Contract for the purpose of engaging the Contractor to provide technical assistance to help develop and refine conceptual plans and provide green infrastructure practice design and installation reviews to ensure that IEDA's Green Streets Criteria and Iowa Stormwater Management Manual design guidelines are met for projects receiving financial assistance through IEDA's Community Development Block Grant (CDBG) and Disaster Recovery Community Development Block Grant (CDBG-DR) programs.

Location Description:**Activity Progress Narrative:**

Working with subrecipients and their developers on HERS modeling and NGBS compliance.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 22-CDTA-004-185

Activity Title: Tallgrass Archaeology LLC

Activity Type:

Administration

Project Number:

21-DZ Administration

Projected Start Date:

07/10/2022

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

06/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Tallgrass Archaeology LLC

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$13,752.00
Total Budget	\$0.00	\$13,752.00
Total Obligated	\$0.00	\$13,752.00
Total Funds Drawdown	\$1,305.00	\$3,915.00
Program Funds Drawdown	\$1,305.00	\$3,915.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,305.00	\$3,915.00
Iowa Department of Economic Development	\$0.00	\$0.00
Tallgrass Archaeology LLC	\$1,305.00	\$3,915.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Historic Preservation Technical Assistance in the form of editing and completing Iowa Site Inventory Forms for IEDA's Disaster Recovery Community Development Block Grant Recipients.

Location Description:**Activity Progress Narrative:**

Historic Preservation Technical Assistance in the form of editing and completing Iowa Site Inventory Forms for IEDA's Community Development Block Grant Recipients. The new housing programs will consist of 2 reviews, while the Derecho rehab program will consist of approximately 50 reviews.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: State Admin Activity Title: Derecho State Admin

Activity Type:

Administration

Project Number:

21-DZ Administration

Projected Start Date:

09/28/2022

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

09/27/2027

Completed Activity Actual End Date:

Responsible Organization:

Iowa Economic Development Authority

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	(\$50,000.00)	\$2,326,879.01
Total Budget	(\$50,000.00)	\$2,326,879.01
Total Obligated	(\$50,000.00)	\$2,326,879.01
Total Funds Drawdown	\$50,000.00	\$422,801.00
Program Funds Drawdown	\$50,000.00	\$422,801.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$50,000.00	\$422,801.00
Iowa Economic Development Authority	\$50,000.00	\$422,801.00
Most Impacted and Distressed Expended	\$40,000.00	\$338,240.80
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Administrative functions for the disaster grant.

Reducing budget by \$52,842 from \$2,878,300 to \$2,825,458 in order to obligate funds to the Heartland Energy Consultants LLC 19-ADMIN-003. 5/30/2023
 Reducing budget by \$13,752 from \$2,825,458 to \$2,811,706 in order to obligate funds to the Tallgrass Archaeology Contract 22-CDTA-004. 5/30/2023
 Reducing budget by \$148,558 from \$2,811,706 to \$2,663,148 in order to obligate funds to the Heartland Energy Consultants LLC 20-ADMIN-001. 8/11/2023
 Increased budget by \$16,267.01 due to deobligation from Heartland Energy Consultants LLC Contract 19-ADMIN-003 Closeout. 11/1/2023
 Reducing budget by \$148,558 from \$2,679,415.01 to \$2,456,879.01 in order to fund activities under New Housing Rental. 5/16/2024
 Reducing budget by \$80,000 from \$2,456,879.01 to \$2,376,879.01 in order to obligate funds to the IDALS 20-ADMIN-002. 6/27/2024



Reducing budget by \$50,000 from \$2,376,879.01 to \$2,326,879.01 in order to obligate funds to the Heartland Energy Group Contract 20-ADMIN-001. 8/19/2024

Location Description:

Activity Progress Narrative:

Continuing administrative functions for the disaster grant.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21-DZ Housing / Housing



Grantee Activity Number: 20-DRH-001-510
Activity Title: Cedar Rapids (Foxtail Ridge) SFNC w/DPA

Activity Type:
 Construction of new replacement housing
Project Number:
 21-DZ Housing
Projected Start Date:
 02/16/2023
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Housing
Projected End Date:
 03/31/2025
Completed Activity Actual End Date:

Responsible Organization:
 Cedar Rapids
Grantee Program:
 New Resilient Affordable Single-Family Housing

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$2,615,856.00
Total Budget	\$0.00	\$2,615,856.00
Total Obligated	\$0.00	\$2,615,856.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 16 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52402

Activity Progress Narrative:

This project will be starting soon - likely next 30 days. Since there is no infrastructure needed they will be starting the groundwork for the project like grading, etc.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/2700	
# of Targeted Section 3 Labor	0		0/540	
# of Total Labor Hours	0		0/10800	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/16	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/16	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/16	0/0	0/16	0
# Owner	0	0	0	0/16	0/0	0/16	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-002-510

Activity Title: Cedar Rapids (Kirkwood Village) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2024****To Date**

\$0.00

\$2,288,874.00

Total Budget

\$0.00

\$2,288,874.00

Total Obligated

\$0.00

\$2,288,874.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 14 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52404

Activity Progress Narrative:

First duplex building has been completed. First unit of two has been closed on. Potential second closing midOctober. Second building is being started on this month.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/2362	
# of Targeted Section 3 Labor	0		0/472	
# of Total Labor Hours	0		0/9450	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/14	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/14	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/14	0/0	0/14	0
# Owner	0	0	0	0/14	0/0	0/14	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-003-510

Activity Title: Cedar Rapids (Shamrock Village) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2024****To Date**

\$0.00

\$330,000.00

Total Budget

\$0.00

\$330,000.00

Total Obligated

\$0.00

\$330,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 2 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52404

Activity Progress Narrative:

Developer is still looking for a general contractor who can come in a original estimated price. All bids are high. Potentially found one who is working on another CDBG -DR project. Going to wait another 30-60 days to determine if this project can move forward.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/3900	
# of Targeted Section 3 Labor	0		0/780	
# of Total Labor Hours	0		0/15600	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/2	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/0	0/2	0
# Owner	0	0	0	0/2	0/0	0/2	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-004-520

Activity Title: Cedar Rapids Johnson Gas Apartments MFNC

Activity Type:

Affordable Rental Housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

New Resilient Affordable Rental Housing

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2024

To Date

\$0.00

\$4,940,000.00

Total Budget

\$0.00

\$4,940,000.00

Total Obligated

\$0.00

\$4,940,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall**

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 52 LMI Multi-Family Rental Units in Cedar Rapids.

Amendment #1: Increased budget by \$190K in order to fund an additional 2 units. Increased rental housing units from 50 to 52.
6/11/2024

Location Description:

Cedar Rapids, Linn County, 52405

Activity Progress Narrative:

Project had to move due to site complications. New site identified is still working through environmental phase. First request for comment from our state's historic preservation office has been submitted but returned for additional information. Developer is also holding community comment meetings as per city request as this is a historical building.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Section 3 Labor Hours	0		0/9000	
# of Targeted Section 3 Labor	0		0/1800	
# of Total Labor Hours	0		0/36000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/52	
# of Multifamily Units	0		0/52	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/52	0/0	0/52	0
# Renter	0	0	0	0/52	0/0	0/52	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-005-510
Activity Title: Cedar Rapids (Ginkgo Ridge) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2024

To Date

\$0.00

\$2,640,000.00

Total Budget

\$0.00

\$2,640,000.00

Total Obligated

\$0.00

\$2,640,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 16 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52403

Activity Progress Narrative:

Release of Funds issued. Construction to start in the spring. Development agreement on City Council agenda. Transfer land, rezoning, new cost estimates, etc. to be done. TIF requested.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/17250	
# of Targeted Section 3 Labor	0		0/3450	
# of Total Labor Hours	0		0/69000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/16	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/16	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/16	0/0	0/16	0
# Owner	0	0	0	0/16	0/0	0/16	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-005-530
Activity Title: Cedar Rapids Ginkgo Ridge Infrastructure

Activity Type:
 Construction/reconstruction of water/sewer lines or systems
Project Number:
 21-DZ Housing
Projected Start Date:
 02/16/2023
Benefit Type:
 Area Benefit (Survey)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Housing
Projected End Date:
 03/31/2025
Completed Activity Actual End Date:

Responsible Organization:
 Cedar Rapids

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$1,128,000.00
Total Budget	\$0.00	\$1,128,000.00
Total Obligated	\$0.00	\$1,128,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 Infrastructure to support New Construction of 16 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:
 Cedar Rapids, Linn County, 52403

Activity Progress Narrative:
 No infrastructure has been completed at this time.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/383

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-006-520
Activity Title: Cedar Rapids (Grey Hawk) MFNC

Activity Type:
Affordable Rental Housing

Project Number:
21-DZ Housing

Projected Start Date:
02/16/2023

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
03/31/2025

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Grantee Program:
New Resilient Affordable Rental Housing

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$200,000.00	\$3,895,000.00
Total Budget	\$200,000.00	\$3,895,000.00
Total Obligated	\$200,000.00	\$3,895,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 41 LMI Multi-Family Rental Units in Cedar Rapids.

Amendment #1: Increased budget by \$200K in order to fund an additional unit. Increased rental housing units from 40 to 41. 6/27/2024

Location Description:

Cedar Rapids, Linn County, 52404

Activity Progress Narrative:

Submitted new plans to building code to change elevator location allow elevator access from basement to meet safe room requirements. In final review. Site work ongoing



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Properties		0		0/1
# of Section 3 Labor Hours		0		0/1100
# of Targeted Section 3 Labor		0		0/220
# of Total Labor Hours		0		0/4400

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		0		0/41
# of Multifamily Units		0		0/41
# of Singlefamily Units		0		0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/41	0/0	0/41	0
# Renter	0	0	0	0/41	0/0	0/41	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-007-520
Activity Title: Cedar Rapids NW Neighborhood MFNC

Activity Type:
Affordable Rental Housing

Project Number:
21-DZ Housing

Projected Start Date:
02/16/2023

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
03/31/2025

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Grantee Program:
New Resilient Affordable Rental Housing

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$380,000.00
Total Budget	\$0.00	\$380,000.00
Total Obligated	\$0.00	\$380,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 4 LMI Multi-Family Rental Units in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52405

Activity Progress Narrative:

Development agreement ready to be signed. City to send cost estimates and updated TIF for DOB review. City land disposition process underway. To get final drawings next week and submit for City permits.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/4	
# of Multifamily Units	0		0/4	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/4	0/0	0/4	0
# Renter	0	0	0	0/4	0/0	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-008-510

Activity Title: Cedar Rapids (Green Acres Grove) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2024****To Date**

\$0.00

\$3,824,333.00

Total Budget

\$0.00

\$3,824,333.00

Total Obligated

\$0.00

\$3,824,333.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 25 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52404

Activity Progress Narrative:

Developers are almost finished with the infrastructure. They are trying to break ground for first foundations late fall before the ground freezes.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/20000	
# of Targeted Section 3 Labor	0		0/4000	
# of Total Labor Hours	0		0/80000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/25	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/25	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/25	0/0	0/25	0
# Owner	0	0	0	0/25	0/0	0/25	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-008-530

Activity Title: Cedar Rapids Green Acres Grove Infrastructure

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$1,712,465.00
Total Budget	\$0.00	\$1,712,465.00
Total Obligated	\$0.00	\$1,712,465.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Infrastructure to support New Construction of 25 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52404

Activity Progress Narrative:

Infrastructure is nearly complete. Expecting to complete in next few weeks. All main streets are done, finishing water mains. Developer has 2-3 agreements in the works for few homes once they are built.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/2000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-009-510
Activity Title: Cedar Rapids (Cherry Hill) SFNC w/DPA

Activity Type:
Construction of new replacement housing

Project Number:
21-DZ Housing

Projected Start Date:
02/16/2023

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
03/31/2025

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Grantee Program:
New Resilient Affordable Single-Family Housing

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$165,000.00
Total Budget	\$0.00	\$165,000.00
Total Obligated	\$0.00	\$165,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
New Construction of 1 LMI Single-Family Home For-Sale in Cedar Rapids.

Location Description:
Cedar Rapids, Linn County, 52405

Activity Progress Narrative:
Developer agreement has been signed. The plans for this development has been approved by the city. This will be his second of three homes to get started. Hoping to still break ground this fall before ground freezes.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/254	
# of Targeted Section 3 Labor	0		0/50	
# of Total Labor Hours	0		0/1017	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/1	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner	0	0	0	0/1	0/0	0/1	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-010-510
Activity Title: Cedar Rapids (Fruitland) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$165,000.00
Total Budget	\$0.00	\$165,000.00
Total Obligated	\$0.00	\$165,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 1 LMI Single-Family Home For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52405

Activity Progress Narrative:

Developer Agreement has been signed. House plans approved by city. This home will be started next year as two other homes are already in the works.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/254	
# of Targeted Section 3 Labor	0		0/50	
# of Total Labor Hours	0		0/1017	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/1	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner	0	0	0	0/1	0/0	0/1	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-011-510
Activity Title: Cedar Rapids (Meadowlark) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2024

To Date

\$0.00

\$165,000.00

Total Budget

\$0.00

\$165,000.00

Total Obligated

\$0.00

\$165,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 1 LMI Single-Family Home For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52405

Activity Progress Narrative:

Developer agreement has been signed and housing plan approved by city. Developer has started project; foundation done, framing done, and roof is on. He plans to continue the inside once winter hits and his second project has been framed.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/254	
# of Targeted Section 3 Labor	0		0/50	
# of Total Labor Hours	0		0/1017	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/1	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner	0	0	0	0/1	0/0	0/1	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-013-510

Activity Title: Atkins SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

CITY OF ATKINS

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$1,039,457.00
Total Budget	\$0.00	\$1,039,457.00
Total Obligated	\$0.00	\$1,039,457.00
Total Funds Drawdown	\$218,655.60	\$612,736.01
Program Funds Drawdown	\$218,655.60	\$612,736.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$218,655.60	\$612,736.01
CITY OF ATKINS	\$218,655.60	\$612,736.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 6 LMI Single-Family Homes For-Sale in Atkins.

Amend #1: Increased budget by \$40K due to increased costs of mobilization in rural areas.

Amend #2: Increased budget by \$14,569 to offset total project delivery service costs. 2/6/2024

Amend #3: Increased budget by \$364,888 in order to complete two more units. 4/10/2024

Location Description:

Atkins, Benton County, 52206

Activity Progress Narrative:

Two homes closed in the last quarter with two more under contract to close in Q4 of this year. The final two homes under construction and should be done early in 2025. No concerns at this point.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		724/2500	
# of Targeted Section 3 Labor	0		18/500	
# of Total Labor Hours	0		2128/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	2		2/6	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	2		2/6	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	1	2	1/4	1/0	2/4	100.00
# Owner	1	1	2	1/4	1/0	2/4	100.00
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-014-520

Activity Title: Bell Plaine MFNC

Activity Type:

Affordable Rental Housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:

Responsible Organization:

BELLE PLAINE, CITY OF

Grantee Program:

New Resilient Affordable Rental Housing

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2024

To Date

\$0.00

\$479,101.00

Total Budget

\$0.00

\$479,101.00

Total Obligated

\$0.00

\$479,101.00

Total Funds Drawdown

\$199,481.11

\$358,478.46

Program Funds Drawdown

\$199,481.11

\$358,478.46

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$199,481.11

\$358,478.46

BELLE PLAINE, CITY OF

\$199,481.11

\$358,478.46

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 5 LMI Multi-Family Rental Units in Bell Plaine.

Amendment #1: Increased budget by \$4,101 due to cost overruns for project delivery. 6/5/2024

Location Description:

Belle Plaine, Benton County, 52208

Activity Progress Narrative:

Project is moving along as expected. Construction was delayed a bit but will be done in Q4 of 2024. Hoping to start renting out by the end of the year with hopes of closing out the project by the end of Q1 of 2025. No concerns at this time.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of Section 3 Labor Hours	0	115/2500
# of Targeted Section 3 Labor	0	0/500
# of Total Labor Hours	0	292/10000

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Multifamily Units	0	0/5
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/5	0/0	0/5	0
# Renter	0	0	0	0/5	0/0	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-015-520

Activity Title: Center Point MFNC

Activity Type:

Affordable Rental Housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

CITY OF CENTER POINT

Grantee Program:

New Resilient Affordable Rental Housing

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2024****To Date**

\$0.00

\$3,990,008.00

Total Budget

\$0.00

\$3,990,008.00

Total Obligated

\$0.00

\$3,990,008.00

Total Funds Drawdown

\$2,296,165.00

\$3,448,223.50

Program Funds Drawdown

\$2,296,165.00

\$3,448,223.50

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$2,296,165.00

\$3,448,223.50

CITY OF CENTER POINT

\$2,296,165.00

\$3,448,223.50

Most Impacted and Distressed Expended

\$2,296,165.00

\$3,448,223.50

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 42 LMI Multi-Family Rental Units in Center Point.

Amend #1: Increased budget by \$17K due to request for additional Mitigation funds for fortified silver. 10/19/2023

Location Description:

Center Point, Linn County, 52213

Activity Progress Narrative:

Housing is nearly complete. Final floor finishes are being completed like appliances, blinds etc. Clean up will happen mid October. Ribbon cutting/ grand opening for end of October. Applications are being submitted and reviewed for income verification.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Section 3 Labor Hours	0		2341/50	
# of Targeted Section 3 Labor	0		0/10	
# of Total Labor Hours	0		4920/200	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/42	
# of Multifamily Units	0		0/42	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/42	0/0	0/42	0
# Renter	0	0	0	0/42	0/0	0/42	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-015-530
Activity Title: Center Point Housing Infrastructure

Activity Type:
 Construction/reconstruction of water/sewer lines or systems
Project Number:
 21-DZ Housing
Projected Start Date:
 02/16/2023
Benefit Type:
 Area Benefit (Survey)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Housing
Projected End Date:
 03/31/2025
Completed Activity Actual End Date:

Responsible Organization:
 CITY OF CENTER POINT

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$1,124,554.00
Total Budget	\$0.00	\$1,124,554.00
Total Obligated	\$0.00	\$1,124,554.00
Total Funds Drawdown	\$994,848.60	\$1,001,673.60
Program Funds Drawdown	\$994,848.60	\$1,001,673.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$994,848.60	\$1,001,673.60
CITY OF CENTER POINT	\$994,848.60	\$1,001,673.60
Most Impacted and Distressed Expended	\$994,848.60	\$1,001,673.60
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 Infrastructure to support New Construction of 42 LMI Multi-Family Rental Units in Center Point.

Amendment #2: Decreased budget by \$30K to accurately reflect anticipated project delivery costs. 3/25/2024

Location Description:
 Center Point, Linn County, 52213

Activity Progress Narrative:
 700 Linear Feet completed. All infrastructure done. Waiting on last of lien waivers to close out.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	700	700/700

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-016-520
Activity Title: Marion (Bell Tower Lofts) MFNC

Activity Type:
Affordable Rental Housing
Project Number:
21-DZ Housing
Projected Start Date:
02/16/2023
Benefit Type:
Direct Benefit (Households)
National Objective:
Low/Mod

Activity Status:
Under Way
Project Title:
Housing
Projected End Date:
03/31/2025
Completed Activity Actual End Date:

Responsible Organization:
Town of Marion
Grantee Program:
New Resilient Affordable Rental Housing

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$2,595,000.00
Total Budget	\$0.00	\$2,595,000.00
Total Obligated	\$0.00	\$2,595,000.00
Total Funds Drawdown	\$3,412.50	\$32,803.00
Program Funds Drawdown	\$3,412.50	\$32,803.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,412.50	\$32,803.00
Town of Marion	\$3,412.50	\$32,803.00
Most Impacted and Distressed Expended	\$3,412.50	\$32,803.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 30 LMI Multi-Family Rental Units in Marion.

Location Description:

Marion, Linn County, 52302

Activity Progress Narrative:

This project is finalizing design and currently undergoing lead and asbestos abatement.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Section 3 Labor Hours	0		0/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	0		0/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/30	
# of Multifamily Units	0		0/30	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/30	0/0	0/30	0
# Renter	0	0	0	0/30	0/0	0/30	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-017-520

Activity Title: Marion (Hoth Flats) MFNC

Activity Type:

Affordable Rental Housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Town of Marion

Grantee Program:

New Resilient Affordable Rental Housing

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2024****To Date**

\$0.00

\$2,040,000.00

Total Budget

\$0.00

\$2,040,000.00

Total Obligated

\$0.00

\$2,040,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 24 LMI Multi-Family Rental Units in Cedar Rapids.

Amend #1: Increased budget by \$85K in order to fund an additional unit. Increased rental housing units from 20 to 21.

Amend #2: Increased budget by \$255K in order to fund an additional 3 units. Increased rental housing units from 21 to 24.

Location Description:

Marion, Linn County, 52302

Activity Progress Narrative:

Project has completed environmental review in the past quarter. With colder weather approaching though they will not be able to begin construction until next spring. Based on this the project will need an extension but they will prepare all winter to be able to hit the ground running next year. No concerns at this time.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Section 3 Labor Hours	0		0/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	0		0/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/21	
# of Multifamily Units	0		0/21	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/21	0/0	0/21	0
# Renter	0	0	0	0/21	0/0	0/21	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-018-510

Activity Title: Marion (The Ridge at Indian Creek) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2026

Completed Activity Actual End Date:

Responsible Organization:

Town of Marion

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$3,269,820.00
Total Budget	\$0.00	\$3,269,820.00
Total Obligated	\$0.00	\$3,269,820.00
Total Funds Drawdown	\$42,912.50	\$76,495.00
Program Funds Drawdown	\$42,912.50	\$76,495.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$42,912.50	\$76,495.00
Town of Marion	\$42,912.50	\$76,495.00
Most Impacted and Distressed Expended	\$42,912.50	\$76,495.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 20 LMI Single-Family Homes For-Sale in Marion.

Amendment #1: Extend contract end date by one year to March 31, 2026. 3/25/2024

Location Description:

Marion, Linn County, 52302

Activity Progress Narrative:

First of 10 buildings complete and first of two units have been sold. Second building has been framed and roof on. Inside currently being worked on as its gets colder. Possible second sale for mid-month planned.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	0		0/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/20	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/20	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	0/0	0/20	0
# Owner	0	0	0	0/20	0/0	0/20	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-019-510

Activity Title: Walker SNFC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

WALKER, TOWN OF

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2024****To Date**

\$0.00

\$329,570.00

Total Budget

\$0.00

\$329,570.00

Total Obligated

\$0.00

\$329,570.00

Total Funds Drawdown

\$143,912.49

\$152,759.99

Program Funds Drawdown

\$143,912.49

\$152,759.99

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$143,912.49

\$152,759.99

WALKER, TOWN OF

\$143,912.49

\$152,759.99

Most Impacted and Distressed Expended

\$143,912.49

\$152,759.99

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 2 LMI Single-Family Homes For-Sale in Walker.

Amend #1: Increased budget by \$15,136 due to cost overruns for project delivery. 6/5/2024

Location Description:

Walker, Linn County, 52352

Activity Progress Narrative:

One of the homes is purchased and the other is being completed. Monitoring is scheduled.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	0		0/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/2	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/0	0/2	0
# Owner	0	0	0	0/2	0/0	0/2	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-020-510
Activity Title: Linn County (Dows Pocket Neighborhood) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:

Responsible Organization:

Linn County

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$1,001,033.00
Total Budget	\$0.00	\$1,001,033.00
Total Obligated	\$0.00	\$1,001,033.00
Total Funds Drawdown	\$3,450.00	\$27,117.50
Program Funds Drawdown	\$3,450.00	\$27,117.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,450.00	\$27,117.50
Linn County	\$3,450.00	\$27,117.50
Most Impacted and Distressed Expended	\$3,450.00	\$27,117.50
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 10 LMI Single-Family Homes For-Sale in Linn County.

Amendment #1: Increased budget by \$11,033 due to cost overruns for project delivery. 6/5/2024

Location Description:

Linn County, 52403

Activity Progress Narrative:

This project will start in the spring. Contractor clearances underway.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	0		0/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/10	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/10	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/10	0/0	0/10	0
# Owner	0	0	0	0/10	0/0	0/10	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-021-510

Activity Title: Marshalltown (Fourth Avenue Townhomes) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

06/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Marshalltown

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2024****To Date**

\$0.00

\$1,002,000.00

Total Budget

\$0.00

\$1,002,000.00

Total Obligated

\$0.00

\$1,002,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 6 LMI Single-Family Townhomes For-Sale in Marshalltown.

Amend #1: Increased budget by \$22,000 due to cost overruns for project delivery. 3/26/2024

Location Description:

Marshalltown, Marshall County, 50158

Activity Progress Narrative:

This project has not yet started. Developer is finishing 40 unit MFNC prior to starting.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/1500	
# of Targeted Section 3 Labor	0		0/300	
# of Total Labor Hours	0		0/6000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/6	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/6	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/6	0/0	0/6	0
# Owner	0	0	0	0/6	0/0	0/6	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-022-520
Activity Title: Marshalltown (HCI Rental Project) MFNC

Activity Type:
Affordable Rental Housing

Project Number:
21-DZ Housing

Projected Start Date:
02/22/2023

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
06/30/2025

Completed Activity Actual End Date:

Responsible Organization:
Marshalltown

Grantee Program:
New Resilient Affordable Rental Housing

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$2,346,000.00
Total Budget	\$0.00	\$2,346,000.00
Total Obligated	\$0.00	\$2,346,000.00
Total Funds Drawdown	\$168,604.00	\$861,147.00
Program Funds Drawdown	\$168,604.00	\$861,147.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$168,604.00	\$861,147.00
Marshalltown	\$168,604.00	\$861,147.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 33 LMI Multi-Family Rental Units in Cedar Rapids.

Amendment #1: Increased budget by \$46,000 due to cost overruns for project delivery. 6/5/2024

Location Description:

Marshalltown, Marshall County, 50158

Activity Progress Narrative:

This project is going to be monitored soon and the units are nearing completion.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Section 3 Labor Hours	0		278/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	0		2187/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/33	
# of Multifamily Units	0		0/33	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/33	0/0	0/33	0
# Renter	0	0	0	0/33	0/0	0/33	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-023-510

Activity Title: Marshalltown (South Street Townhomes) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

06/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Marshalltown

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2024

To Date

\$0.00

\$1,001,800.00

Total Budget

\$0.00

\$1,001,800.00

Total Obligated

\$0.00

\$1,001,800.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall**

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 6 LMI Single-Family Townhomes For-Sale in Marshalltown.

Amend #1: Increased budget by \$21,800 due to cost overruns for project delivery. 3/26/2024

Location Description:

Marshalltown, Marshall County, 50158

Activity Progress Narrative:

Developer is waiting to start this project until the 40 unit MFNC is completed.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/1500	
# of Targeted Section 3 Labor	0		0/300	
# of Total Labor Hours	0		0/6000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/6	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/6	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/6	0/0	0/6	0
# Owner	0	0	0	0/6	0/0	0/6	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRR-001-971

Activity Title: Cedar Rapids Owner-Occupied Rehab LMI

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
21-DZ Housing

Projected Start Date:
04/05/2023

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
06/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Grantee Program:
Owner-Occupied Rehabilitation

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$56,045.59	\$179,208.09
Program Funds Drawdown	\$56,045.59	\$179,208.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$56,045.59	\$179,208.09
Cedar Rapids	\$56,045.59	\$179,208.09
Most Impacted and Distressed Expended	\$56,045.59	\$179,208.09
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

40 LMI Owner-Occupied Rehab Units

Amendment #1: Decreased budget by \$500K in order to reallocate funds from LMI to UN. Decreased housing units from 50 to 40. 6/3/2024

Location Description:

Cedar Rapids, Linn County, 52401

Activity Progress Narrative:

Applications are starting to steadily flow in. They have worked through procurement of contractors and several other compliance related items to begin the process of making awards. The first awards have been made and work has begun. Those first awards were completed in Q3. Will continue to build interest in Q4 and keep awards/money moving out the door. No concerns at this time.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Properties	0		0/40	
# of Section 3 Labor Hours	0		0/2500	
# of Substantially Rehabilitated	0		0/0	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	0		0/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/40	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/40	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/40	0/0	0/40	0
# Owner	0	0	0	0/40	0/0	0/40	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRR-001-972

Activity Title: Cedar Rapids Owner-Occupied Rehab UN

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
21-DZ Housing

Projected Start Date:
04/05/2023

Benefit Type:
Direct Benefit (Households)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
06/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Grantee Program:
Owner-Occupied Rehabilitation

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$3,045.00	\$3,045.00
Program Funds Drawdown	\$3,045.00	\$3,045.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,045.00	\$3,045.00
Cedar Rapids	\$3,045.00	\$3,045.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

10 UN Owner-Occupied Rehab Units

Amendment #1: Created new activity and reallocated \$500K from LMI to fund 10 urgent need properties. 6/3/2024

Location Description:

Activity Progress Narrative:

Applications are starting to steadily flow in. They have worked through procurement of contractors and several other compliance related items to begin the process of making awards. The first awards have been made and work has begun. Those first awards were completed in Q3. Will continue to build interest in Q4 and keep awards/money moving out the door. No concerns at this time.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Properties	0	0/10
# of Substantially Rehabilitated	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/10	0
# Owner	0	0	0	0/0	0/0	0/10	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21-DZ Infrastructure / Infrastructure

Grantee Activity Number: 20-DRI-001-581

Activity Title: Cedar Rapids (McAuley) - Generators LMI

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2024

To Date

\$0.00

\$100,000.00

Total Budget

\$0.00

\$100,000.00

Total Obligated

\$0.00

\$100,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall**

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Cedar Rapids, Iowa
Linn County

Activity Progress Narrative:

Out to bid for the generator.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-002-581

Activity Title: Cedar Rapids (El Health Center) - Generators LMI

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2024

To Date

\$0.00

\$100,000.00

Total Budget

\$0.00

\$100,000.00

Total Obligated

\$0.00

\$100,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall**

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Cedar Rapids, Iowa
Linn County

Activity Progress Narrative:

Out to bid for the generator.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-003-581

Activity Title: Cedar Rapids (Salvation Army) - Generators LMI

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2024

To Date

\$0.00

\$100,000.00

Total Budget

\$0.00

\$100,000.00

Total Obligated

\$0.00

\$100,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall**

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Cedar Rapids, Iowa
Linn County

Activity Progress Narrative:

Out to bid for the generator.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-004-581

Activity Title: Cedar Rapids (Willis Dady) - Generators LMI

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Grantee Program:

Generators for Critical Facilities

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Cedar Rapids, Iowa
Linn County

Activity Progress Narrative:

Out to bid for the generator.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-005-580

Activity Title: Alburnett (Fire Station & Well 3) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

ALBURNETT, CITY OF

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2024

To Date

\$0.00

\$100,000.00

Total Budget

\$0.00

\$100,000.00

Total Obligated

\$0.00

\$100,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall**

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing two generators.

Location Description:

Alburnett, Iowa
Linn County

Activity Progress Narrative:

Project is working through procurement this quarter. Hope to have someone selected sometime in Q4. No concerns at this time.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/2

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	95	150	605	40.50

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-006-581

Activity Title: Belle Plaine (Fire Station) - Generators LMI

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

BELLE PLAINE, CITY OF

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2024

To Date

\$0.00

\$100,000.00

Total Budget

\$0.00

\$100,000.00

Total Obligated

\$0.00

\$100,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall**

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Belle Plaine, Iowa
Linn County

Activity Progress Narrative:

Project is working through procurement this quarter. Hope to have someone selected sometime in Q4. No concerns at this time.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-007-580

Activity Title: Central City (Lift Station) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

CENTRAL CITY, IOWA

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2024

To Date

\$0.00

\$53,000.00

Total Budget

\$0.00

\$53,000.00

Total Obligated

\$0.00

\$53,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall**

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Central City, Iowa
Linn County

Activity Progress Narrative:

Project is working through procurement this quarter. Hope to have someone selected sometime in Q4. No concerns at this time.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	280	560	1375	61.09

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-008-580
Activity Title: Ely (Wellhouse 1) - Generators UN

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/13/2023

Benefit Type:
Area Benefit (Survey)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2025

Completed Activity Actual End Date:

Responsible Organization:
ELY, CITY OF

Grantee Program:
Generators for Critical Facilities

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$63,000.00
Total Budget	\$0.00	\$63,000.00
Total Obligated	\$0.00	\$63,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Ely, Iowa
Linn County

Activity Progress Narrative:

Project is working through procurement this quarter. Hope to have someone selected sometime in Q4. No concerns at this time.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	185	340	1995	26.32

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-009-580
Activity Title: Ely (Wellhouse 2) - Generators UN

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/13/2023

Benefit Type:
Area Benefit (Survey)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2025

Completed Activity Actual End Date:

Responsible Organization:
ELY, CITY OF

Grantee Program:
Generators for Critical Facilities

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$63,000.00
Total Budget	\$0.00	\$63,000.00
Total Obligated	\$0.00	\$63,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Ely, Iowa
Linn County

Activity Progress Narrative:

Project is working through procurement this quarter. Hope to have someone selected sometime in Q4. No concerns at this time.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	185	340	1995	26.32

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-010-581
Activity Title: Hiawatha (Library) - Generators LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/13/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2025

Completed Activity Actual End Date:

Responsible Organization:
City of Hiawatha

Grantee Program:
Generators for Critical Facilities

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Hiawatha, Iowa
Linn County

Activity Progress Narrative:

Project is working through procurement this quarter. Hope to have someone selected sometime in Q4. No concerns at this time.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-011-580

Activity Title: Hiawatha (Lift Station) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

City of Hiawatha

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2024

To Date

\$0.00

\$100,000.00

Total Budget

\$0.00

\$100,000.00

Total Obligated

\$0.00

\$100,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall**

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Hiawatha, Iowa
Linn County

Activity Progress Narrative:

Project is working through procurement this quarter. Hope to have someone selected sometime in Q4. No concerns at this time.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-012-580

Activity Title: Hiawatha (Wellhouse) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

City of Hiawatha

Grantee Program:

Generators for Critical Facilities

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2024****To Date**

\$0.00

\$200,000.00

Total Budget

\$0.00

\$200,000.00

Total Obligated

\$0.00

\$200,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing two generators.

Location Description:

Hiawatha, Iowa
Linn County

Activity Progress Narrative:

Project is working through procurement this quarter. Hope to have someone selected sometime in Q4. No concerns at this time.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-013-580

Activity Title: Linn County (3rd Fire District) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Linn County

Grantee Program:

Generators for Critical Facilities

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2024****To Date**

\$0.00

\$53,000.00

Total Budget

\$0.00

\$53,000.00

Total Obligated

\$0.00

\$53,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installation of one Generator.

Location Description:

Central City, Iowa
Linn County

Activity Progress Narrative:

Project is working through procurement this quarter. Hope to have someone selected sometime in Q4. No concerns at this time.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	295	575	1380	63.04

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-014-581
Activity Title: Marion (Library) - Generators LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/13/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2025

Completed Activity Actual End Date:

Responsible Organization:
Town of Marion

Grantee Program:
Generators for Critical Facilities

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
Installation of one Generator.

Location Description:
Marion, Iowa
Linn County

Activity Progress Narrative:
Project is working through procurement this quarter. Hope to have someone selected sometime in Q4. No concerns at this time.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-015-580

Activity Title: Mt Vernon (Emergency Shelter) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

MOUNT VERNON

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2024

To Date

\$0.00

\$100,000.00

Total Budget

\$0.00

\$100,000.00

Total Obligated

\$0.00

\$100,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall**

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installation of one Generator.

Location Description:

Mount Vernon, Iowa
Linn County

Activity Progress Narrative:

Project is working through procurement this quarter. Hope to have someone selected sometime in Q4. No concerns at this time.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-016-580

Activity Title: Norway (Fire Station) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/27/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

City of Norway

Grantee Program:

Generators for Critical Facilities

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2024****To Date**

\$0.00

\$53,000.00

Total Budget

\$0.00

\$53,000.00

Total Obligated

\$0.00

\$53,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installation of one Generator.

Location Description:

Norway, Iowa
Benton County

Activity Progress Narrative:

Project is working through procurement this quarter. Hope to have someone selected sometime in Q4. No concerns at this time.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	115	295	615	66.67

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-017-580

Activity Title: Dysart (Lift Stations) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

DYSART, CITY OF

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2024

To Date

\$0.00

\$100,000.00

Total Budget

\$0.00

\$100,000.00

Total Obligated

\$0.00

\$100,000.00

Total Funds Drawdown

\$0.00

\$1,491.00

Program Funds Drawdown

\$0.00

\$1,491.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$1,491.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall**

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installation of two Generators.

Location Description:

Dysart, Iowa
Tama County

Activity Progress Narrative:

Out for bidding. First time no one bid.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/2

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	240	550	1575	50.16

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-018-580
Activity Title: Tama (Sewer Plant) - Generators UN

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/13/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2025

Completed Activity Actual End Date:

Responsible Organization:
TAMA, CITY OF

Grantee Program:
Generators for Critical Facilities

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$0.00	\$1,654.00
Program Funds Drawdown	\$0.00	\$1,654.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,654.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
Installation of one Generator.

Location Description:
Tama, Iowa
Tama County

Activity Progress Narrative:
Out for bidding. First time no one bid.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-019-580
Activity Title: Cedar Rapids - Tree Replanting UN

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$956,365.00
Total Budget	\$0.00	\$956,365.00
Total Obligated	\$0.00	\$956,365.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 957 trees.

Location Description:

Cedar Rapids, Iowa
Linn County

Activity Progress Narrative:

Stump removal and tree planting are under way through Nov. 15th.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/957
# of Section 3 Labor Hours	0	0/239
# of Targeted Section 3 Labor	0	0/47
# of Total Labor Hours	0	0/957

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	4575	8010	20250	62.15

LMI%:

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-019-581
Activity Title: Cedar Rapids - Tree Replanting LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$2,546,000.00
Total Budget	\$0.00	\$2,546,000.00
Total Obligated	\$0.00	\$2,546,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 2,546 trees.

Location Description:

Cedar Rapids, Iowa
Linn County

Activity Progress Narrative:

Stump removal and tree planting are under way through Nov. 15th.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/2546
# of Section 3 Labor Hours	0	0/637
# of Targeted Section 3 Labor	0	0/128
# of Total Labor Hours	0	0/2546

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	0	0
LMI%:				69.7

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-020-580
Activity Title: Linn County - Tree Replanting UN

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Linn County

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$155,000.00
Total Budget	\$0.00	\$155,000.00
Total Obligated	\$0.00	\$155,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 155 trees.

Location Description:

Linn County
Iowa

Activity Progress Narrative:

Wanting to do a test planting this fall in Coggin campground. Working on procurement.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/155

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1130	1570	3785	71.33

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-020-581
Activity Title: Linn County - Tree Replanting LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Linn County

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$45,000.00
Total Budget	\$0.00	\$45,000.00
Total Obligated	\$0.00	\$45,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 45 trees.

Location Description:

Linn County
Iowa

Activity Progress Narrative:

Hoping to do a test planting this fall in Coggin campground. Working on procurement.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/45

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	260	415	790	85.44

LMI%:

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-021-580

Activity Title: Marion - Tree Replanting UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/24/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2026

Completed Activity Actual End Date:

Responsible Organization:

Town of Marion

Grantee Program:

Tree Canopy and Tree Replanting

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2024

To Date

\$0.00

\$450,000.00

Total Budget

\$0.00

\$450,000.00

Total Obligated

\$0.00

\$450,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Replanting 450 trees.

Location Description:

Linn County
Iowa

Activity Progress Narrative:

Working on procurement. No trees planted.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/450
# of Section 3 Labor Hours	0	0/113
# of Targeted Section 3 Labor	0	0/23
# of Total Labor Hours	0	0/450

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	7020	12585	36030	54.41

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-021-581
Activity Title: Marion - Tree Replanting LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Town of Marion

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$450,000.00
Total Budget	\$0.00	\$450,000.00
Total Obligated	\$0.00	\$450,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 450 trees.

Location Description:

Linn County
Iowa

Activity Progress Narrative:

Working on procurement. No trees planted.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/450
# of Section 3 Labor Hours	0	0/113
# of Targeted Section 3 Labor	0	0/23
# of Total Labor Hours	0	0/450

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	7020	12585	36030	54.41

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-022-580
Activity Title: Hiawatha - Tree Replanting UN

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
City of Hiawatha

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 200 trees.

Location Description:

Hiawatha, Iowa
Linn County

Activity Progress Narrative:

Starting to plant in November.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/200
# of Section 3 Labor Hours	0	0/50
# of Targeted Section 3 Labor	0	0/10
# of Total Labor Hours	0	0/200

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1735	2640	8405	52.05

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-022-581
Activity Title: Hiawatha - Tree Replanting LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
City of Hiawatha

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$25,000.00
Total Budget	\$0.00	\$25,000.00
Total Obligated	\$0.00	\$25,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 25 trees.

Location Description:

Hiawatha, Iowa
Linn County

Activity Progress Narrative:

Starting to plant in November.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/25
# of Section 3 Labor Hours	0	0/7
# of Targeted Section 3 Labor	0	0/2
# of Total Labor Hours	0	0/25

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	500	850	1485	90.91

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-023-581
Activity Title: Marshalltown - Tree Replanting LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Marshalltown

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$833.00	\$833.00
Program Funds Drawdown	\$833.00	\$833.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$833.00	\$833.00
Marshalltown	\$833.00	\$833.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 200 trees.

Location Description:

Marshalltown, Iowa
Marshall County

Activity Progress Narrative:

Not out for bid yet.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/200

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	0	0

LMI%:	80.04
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-024-580
Activity Title: State Center - Tree Planting UN

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Survey)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
STATE CENTER, CITY OF

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00
Total Funds Drawdown	\$433.00	\$433.00
Program Funds Drawdown	\$433.00	\$433.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$433.00	\$433.00
STATE CENTER, CITY OF	\$433.00	\$433.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 50 trees.

Location Description:

State Center, Iowa
Marshall County

Activity Progress Narrative:

This project is not yet out for bid.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/50

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey

	Low	Mod	Total	Low/Mod%
# of Persons	265	500	1320	57.95

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-025-580

Activity Title: Benton County Conservation - Tree Replanting UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/24/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2026

Completed Activity Actual End Date:

Responsible Organization:

Benton County

Grantee Program:

Tree Canopy and Tree Replanting

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$7,689.24	\$7,689.24
Program Funds Drawdown	\$7,689.24	\$7,689.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,689.24	\$7,689.24
Benton County	\$7,689.24	\$7,689.24
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 750 trees.

Location Description:

Atkins, Iowa
Benton County

Activity Progress Narrative:

Benton Co is doing an initial planting this fall as a test run. They will plant more in the spring of 2025.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/750
# of Section 3 Labor Hours	0	0/188
# of Targeted Section 3 Labor	0	0/38
# of Total Labor Hours	0	0/750

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	195	440	2635	24.10

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-026-581
Activity Title: Belle Plaine - Tree Replanting LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
BELLE PLAINE, CITY OF

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Jul 1 thru Sep 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$40,000.00
Total Budget	\$0.00	\$40,000.00
Total Obligated	\$0.00	\$40,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 40 trees.

Location Description:

Belle Plaine, Iowa
Benton County

Activity Progress Narrative:

This project has been delayed due to health issues of the city clerk. It's not expected trees will be planted this fall.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/40

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	0	0
LMI%:				65.42

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

